

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSITE20183647
Address: 1401 NW VIEW HIGH DR, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
DE - Storm - Pipe	John Jackson	Partial	Thursday, April 11, 2019

Informational:
1

Installed 97' of 30" RCP & Curb Inlet 1201 & 1202 on Line 1200. Collars and inverts were poured. Contractor plans to backfill tomorrow and begin construction on Line 700. Picture taken of Line installation of Line 1200.

Comments: