

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRCOM20183266  
Address: 905 NW WARD RD, LEES SUMMIT, MO 64086

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Underslab Plumbing Inspection</b> <b>- Commercial</b>	John Borns	Partial	Tuesday, April 16, 2019

Partial Correction:

1 Misc

OK TO COVER WHEN READY COMPONENTS OF UNDER-SLAB PVC SANITARY DRAIN, WASTE, & VENT PIPING: **MAIN BUILDING DRAIN FULL LENGTH OF BUILDING -- BRANCHES TO BE PLACED AND INSPECTED LATER;**

NOTE IPC 312 / IRC P2503.5.1 REQUIREMENT FOR PRESSURE-TESTING PIPING SYSTEM. ENSURE UNDER-SLAB DRAIN TUBE IS IN POSITION PRIOR TO SLAB POUR.

**Comments:**