

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20184050
Address:

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
DE - Miscellaneous PWORKS Inspection	John DiMauro	Partial	Wednesday, April 17, 2019

Partial Correction:

1	Misc	KC Testing Lab was on site performing the density and moisture testing for the sanitary lateral crossings under the roads.
		The moisture contents were too high. The crew is going to let the crossings dry out and resume testing at a later date.

Comments: