

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRPWFC20173801
Address: 3500 SW HOLLYWOOD DR, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
DE - Sanitary Sewer - Vacuum		Passed	Thursday, April 18, 2019

Corrective Action Required:

1	Misc	Public sanitary manhole A-2 was hit and damaged by the paving company. Corrections to the manhole were attempted but the manhole failed the vacuum test.
		Further corrective action is required and another vacuum test will need to be performed.

Informational:

2	Misc	The KAT Excavation crew made the repairs to the public sanitary sewer manhole A-2.
		We tested the MH and I observed the gauge hold at 10 for two minutes with no drop.
		Test Passed.

Comments: