

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20181667
Address: 2601 SW PRYOR RD, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
DE - Sanitary Sewer Construction Inspection	John DiMauro	Partial	Monday, April 22, 2019

Informational:

1 Misc

The City of Lee's Summit Water Utilities department sent over the results from their camera and sewer bond inspection.

The Redford crew is on site making the corrections to the sanitary sewer line per the bond inspection. The crew dug up the sag and made repairs to it, then they had their camera crew come out and inspect the line. They are backfilling the trench now and the 30 day wait will start today 4/22/2019. I will return later today for further inspection of the manholes.

Comments: