

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20181667
Address: 2601 SW PRYOR RD, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
DE - Storm - Sewer Construction Inspection	John DiMauro	Partial	Thursday, April 11, 2019

Informational:
1 Misc John DiMauro 04/11/2019 10:34 AM

The RedFord crew made the corrections to the curb inlets B-1 & B-2. They installed the new curb inlet box B-2 and ran the 34'ft of 18"RCP pipe between the boxes under the road. The collars for hte boxes are poured but they still need to pour the inverts.

The crew also patched the 30" hole in the box culvert per the revised plan sheet # 26.

*I did not inspect the hole patch prior to them pouring it. When I arrived, the hole was already framed in with plywood and the concrete was poured.

Photos of the work are attached.

Comments: