

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20183471
Address: 420 NW MAIN ST, LEES SUMMIT, MO 64063

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
All Rough Inspection - Residential	John Borns	Failed	Monday, April 22, 2019

Corrective Action Required:

1	Misc	AT BASEMENT CHECK ALL SILL PLATE ANCHOR BOLT NUTS. ENSURE ALL ARE WRENCH TIGHT.
---	------	---

Corrective Action Required:

2	Misc	AT BASEMENT SECURE PIPE POST BASE PLATES TO SLAB
---	------	--

Corrective Action Required:

3	Misc	AT NE BASEMENT ROOM FIREBLOCK SOUTH END OF FURDOWN TO ISOLATE IT FROM WALL CAVITY
---	------	---

Corrective Action Required:

4	Misc	IRC E3702 PROTECTION OF NM ELECT CABLE AND SERVICE ENTRANCE CABLE BORED THROUGH FRAMING WITH EDGE OF HOLE <1-1/4" FROM FACE OF STUD/PLATE: INSTALL MINIMUM 1/16" THICK HARDENED STEEL SHIELD PLATES TO PROTECT NON-METALLIC CABLE. CHECK ALL BORES OF STUDS, TOP & BOTTOM PATES -- BOTH FLOORS + GARAGE.
---	------	--

Comments: