

Inspection Summary

Permit #: PRSITE20183167, Development - Site

SUMMIT SQUARE PHASE II

Address: 837 NW DONOVAN RD, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
DE - Water Line - Construction Inspection Informational	Joe Starlin	Partial	Monday, April 22, 2019
1	4-10-19 The crew placed 200ft of pipe and set one hydrant. Corrective Action Required		
2	4-11-19 The Sapp crew have placed approximately 200ft of water line along with rock and tape. They will be pouring kickers on 4-12-19. Informational		
3	Joe Starlin 04/15/2019 7:37 AM John Jackson covered my projects Friday afternoon 4-12-19 The crew placed approximately 100' of water line and set a hydrant in the evening. They went under a storm pipe with 18" of clearance. Informational		
4	4-15-19 8:45am Talked with the Forman Rudy, they will be installing water line to two buildings and a be setting a hydrant. I will be checking back with them later this morning. 2:05pm The crew have placed approximately 90' of water line and are still working to get to the hydrant. Informational		
5	4-16-19 The Sapp crew placed 17 sticks of water line in. Rock and backfill were to spec. Informational		
6	Joe Starlin 04/22/2019 3:57 PM The Sapp crew placed 40' of 8" water line and back filled on the west side of the job site. They installed two risers in building no..4.		

Comments: