

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSITE20183167
Address: 837 NW DONOVAN RD, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
DE - Water Line - Construction Inspection	Joe Starlin	Partial	Monday, April 22, 2019

Informational:

1	Misc	4-10-19 The crew placed 200ft of pipe and set one hydrant.
---	------	--

Corrective Action Required:

2	Misc	4-11-19 The Sapp crew have placed approximately 200ft of water line along with rock and tape. They will be pouring kickers on 4-12-19.
---	------	--

Informational:

3	Misc	Joe Starlin 04/15/2019 7:37 AM John Jackson covered my projects Friday afternoon 4-12-19 The crew placed approximately 100' of water line and set a hydrant in the evening. They went under a storm pipe with 18" of clearance.
---	------	---

Informational:

4	Misc	4-15-19 8:45am Talked with the Forman Rudy, they will be installing water line to two buildings and a be setting a hydrant. I will be checking back with them later this morning. 2:05pm The crew have placed approximately 90' of water line and are still working to get to the hydrant.
---	------	--

Informational:

5	Misc	4-16-19 The Sapp crew placed 17 sticks of water line in. Rock and backfill were to spec.
---	------	--

Informational:

6	Misc	Joe Starlin 04/22/2019 3:57 PM The Sapp crew placed 40' of 8" water line and back filled on the west side of the job site. They installed two risers in building no..4.
---	------	---

Comments: