

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20190930
Address: 410C SE 3RD ST, Unit:106, LEES SUMMIT, MO 64063

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
In-wall Inspection	John Borns	Failed	Thursday, April 25, 2019

Corrective Action Required:

1	Misc	NM ELECTRICAL WIRING NOT ALLOWED IN PATIENT CARE AREAS. REDUNDANT GROUND WIRING REQUIRED PER DRAWING AND NEC. REMOVE NMB FROM THESE AREAS AND WIRE WITH MEDICAL CARE CABLE.
---	------	---

Corrective Action Required:

2	Misc	FIREBLOCK TOP PLATES PER IBC. ALL BORES OF TOP PLATE.
---	------	---

Comments: NO LADDER REQUIRED FOR ABOVE-CEILING INSPECTION. COMPLETE AND CHECK ALL SYSTEMS INCLUDING HVAC AND ELECTRICAL FOR CODE COMPLIANCE. THEN PROVIDE 8' LADDER BEFORE REQUESTING ABOVE-CEILING INSPECTION WHEN READY.