

Inspection Summary

Permit #: PRSUBD20180796, Development - Subdivision
Hawthorn Ridge 1st Plat - onsite
Address: 1601 SW HOOK RD, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
DE - Sanitary Sewer - Mandrel	Steve Robbins	Passed	Friday, April 26, 2019

Corrective Action Required

1 John DiMauro 04/09/2019 3:36 PM

The inverts for both the dead end MH 6-3 and 6-2 are too high. They could not get the mandrel through. The crew is going to come back at a later date and grind the inverts down then retest at that time.

Resolved

2 The inverts were repaired and the mandrel has now passed.

Comments: