

Inspection Summary

Permit #: PRSUBD20180796, Development - Subdivision
Hawthorn Ridge 1st Plat - onsite
Address: 1601 SW HOOK RD, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
DE - Miscellaneous PWORKS Inspection	Tom Chandler	Passed	Friday, April 26, 2019
Corrective Action Required			
1	Clean all mud from the street. Preventative measures must be taken to prevent this from reoccurring. Tom Chandler 05/23/2018 9:58 AM Mud tracked out onto Hook Rd. Contractor is shoveling off large chunks of mud and will have a sweeper out later for the rest. Contacted Travis Ruf with Summit Homes as well. If this continues to be an issue a stop work order may be issued.		
DE - Sanitary Sewer Construction Inspection	Tom Chandler	Passed	Friday, April 26, 2019
DE - Water Line - Construction Inspection	Tom Chandler	Passed	Friday, April 26, 2019
DE - Sanitary Sewer - Mandrel	Tom Chandler	Passed	Friday, April 26, 2019
Corrective Action Required			
1	Tom Chandler 09/17/2018 7:31 AM Mandrel testing failed from MH 1-2 to MH 6-1 and from MH 6-1 to MH 6-2. Will need to repair and retest in 30 days after repairs have been made.		
DE - Sanitary Sewer - Mandrel	Steve Robbins	Passed	Friday, April

26, 2019

Corrective Action Required

1 John DiMauro 04/09/2019 3:36 PM

The inverts for both the dead end MH 6-3 and 6-2 are too high. They could not get the mandrel through. The crew is going to come back at a later date and grind the inverts down then retest at that time.

Resolved

2 The inverts were repaired and the mandrel has now passed.

Comments:
