

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20183692
Address: 4063 NE TIMBERLAKE CT, LEES SUMMIT, MO 64064

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
All Rough Inspection - Residential	Khanh Nguyen	Failed	Wednesday, May 01, 2019

Corrective Action Required:

1 Misc

FRAMING:

-Fill in with wood gap behind deck door hinges and at strike plate side per security code

-Install (3)2x4 support for kitchen lvl point load down to basement stair grade beam

**Reinstall electrical. Should have moved the electrical wiring out of the way so the studs can be installed without excessive notching

-Double joist not aligned with bearing fireplace/bedroom wall. Install blockings between double joist every 4 ft

**blocking at wrong place. Make sure to place blockings at locations of the point loads. The bearing wall mentioned in this is the one that has the central vac pipe going down

**OK TO INSULATE

Comments:

