

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20190113
Address: 2005 NE BLUESTONE DR, LEES SUMMIT, MO 64064

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
All Rough Inspection - Residential	Khanh Nguyen	Failed	Friday, May 03, 2019

Corrective Action Required:

1 Misc

FRAMING:

- Provide full bearing for lvl beam at master shower exterior wall
- Install ceiling joist hangers at lvl connections outside rear bedroom
- Install hangers for lvl-lvl connections at stair
- Engineer to address beam under kitchen bearing wall
- CS-PF walls required at rear dining exterior wall

ELECTRICAL:

- Protect wiring at double stud near range

MECHANICAL:

- Use proper fireblocking material to isolate electrical inside return air space
- Complete installing water heater flue

****OK TO INSULATE**

Comments: