

Inspection Summary

Permit #: PRSITE20183167, Development - Site

SUMMIT SQUARE PHASE II

Address: 837 NW DONOVAN RD, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

| Inspection: | Inspector: | Outcome: | Date: |
|---|---|----------|----------------------|
| DE - Sanitary Sewer Construction Inspection | Joe Starlin | Partial | Monday, May 06, 2019 |
| Informational | 1 Joe Starlin 02/21/2019 3:24 PM They have cored manhole 2-a on the north east side of the project to tie in the sanitary line. | | |
| Informational | 2 3-2-19 7am The crew for Sapp are laying sanitary line starting at 2-B the air temp is at 24 degrees. | | |
| Informational | 3 3-2-19 28 degrees. The crew placed approximately 210 feet of sanitary line and back filled with loader and sheep's foot. Storm boxes were also back filled. | | |
| Informational | 4 4-26-19 The Sapp crew are digging out to place the last of the sanitary line along with the last manhole. | | |
| Informational | 5 Joe Starlin 05/06/2019 7:10 AM The crew placed 51' of sanitary line to manhole 2-C. They ran the service line out of 2-C manhole to the building. The have done the encasement as well. | | |

Comments: