

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20190930
Address: 410C SE 3RD ST, Unit:106, LEES SUMMIT, MO 64063

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

| Inspection: | Inspector: | Outcome: | Date: |
|---------------------------------|------------|----------|----------------------|
| Above Ceiling Inspection | John Borns | Failed | Monday, May 06, 2019 |

Corrective Action Required:

| | | |
|---|------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| 1 | Misc | NEC 300-11, 330.30 & 334-10 INSTALLATION OF MC ELECTRICAL CABLE: SECURELY FASTEN WITHIN 12" OF ENTRY TO BOXES [ALLOWABLE EXCEPTION: FIXTURE WHIPS NOT IN EXCESS OF 6` LONG] |
|---|------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|

LEAVE 8' LADDER ON SITE FOR RE-INSPECTION.

Corrective Action Required:

| | | |
|---|------|-------------------------------------------------------|
| 2 | Misc | CHECK AND CLOSE ALL J-BOXES. AT LEAST ONE FOUND OPEN. |
|---|------|-------------------------------------------------------|

Corrective Action Required:

| | | |
|---|------|-------------------------------------------------------------------------------------------------|
| 3 | Misc | CEILING TILE HAS BEEN RE-INSTALLED PRIOR TO RE-INSPECTION. NOT READY FOR INSPECTION. |
|---|------|-------------------------------------------------------------------------------------------------|

Comments: