

Inspection Summary

Permit #: PRPWFC20173801, Public Works Infrastructure Permit - Commercial
Residences at Echelon
Address: 3500 SW HOLLYWOOD DR, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
DE - Water Line - Coliform Test 1	John DiMauro	Partial	Wednesday, May 08, 2019

Informational

1 We collected the day 1 samples for the 4" domestic line and delivered them to the lab. We will know the results in 24 hours.

Informational

2 The day 1 test spot 1 sample taken on 4/17/2019 failed for total coliform.

The crew started the process over according to the flow chart last week and flushed the line yesterday 4/22/2019

Today we collected the new day 1 samples for the 4" private domestic line and delivered them to Keystone Labs.

Informational

3 The sample taken on 4/23/19 for the private 4" domestic water line failed at test spot one again.

The crew chlorinated the line last week and flushed monday 4/29/19

We collected a day 1 sample yesterday 4/30/19 and delivered it to Keystone Lab. We will know the results later today.

Informational

4 John DiMauro 05/08/2019 3:32 PM

The sample taken on 4/30/19 for the private 4" domestic water line failed at test spot one again.

The crew chlorinated the line last week and flushed Tuesday 5/7/19

We collected a day 1 sample today and delivered it to Keystone Lab. We will know the results in 24 hours.

Comments:
