CITY OF LEE'S SUMMIT Development Services Department 220 SE Green Street Lee's Summit, MO 64063 (816)969-1200 **DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRSITE20190091 Address: 316 SE DOUGLAS ST, LEES SUMMIT, MO 64063

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:		Inspector:	Outcome:	Date:
DE - Site Visit		Joe Starlin	Partial	Thursday, May 09, 2019
Informational:				
1	Misc	3-22-19 Talked with Scott he is getting ready to jackhammer the concrete to get to the water line.		
Informational:		-		
2	Misc	Joe Starlin 03/28/2019 11:42 AM I met with water on site to discuss water valves to shut off for the tie in.		
Informational:				
3	Misc	4-1-19 Talked with Scott he used C900 pipe for under the road. Looks like we are good to go for water tie in on 4-3-19 at 12am.		
Informational:				
4	Misc	4-5-19 Talked with Scott, he has a leak at one of his connections. It appears we will have to do another water shut down to do the repair.		
Informational:				
5	Misc	Joe Starlin 04/09/2019 11:18 AM Talked with Scott Briscoe about putting out the door hangers for the water shut down taking place on 4-12-19 on Douglas. I gave him the door hangers and he said they would be put out today just after 11am.		
Informational:				
6	Misc	•	the fire line at 220psi for tv line and it will sit for 24 hou	•
Informational:				
7	Misc	5-9-19 At the commercial item I have is asphalt pate	final I let the owner know t ch needs to be done.	hat the only outstanding

Comments: