

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20183842
Address: 104 SW MEADOWBROOK DR, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Driveway Inspection	Marquelle Williams	Partial	Friday, May 10, 2019

Corrective Action Required:

1	Misc	PRE POUR INSPECTION
---	------	---------------------

The forms are set but there is not a sufficient amount of aggregate. The contractor is going to make corrections and call back in for inspection.

Informational:

2	Misc
---	------

All forms are set and are within spec. 4 inches of clean gravel has been installed and gravel is compacted. Drive approach is within spec length and width.

Comments: