

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSITE20183577
Address: 2320 NE INDEPENDENCE AVE, LEES SUMMIT, MO 64064

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
DE - Storm - Pipe	John Jackson	Partial	Saturday, May 11, 2019

Informational:

1 Misc

Contractor (Icon Grading & Cons.) continued to install 30" HDPE storm sewer main. Contractor had to adjust 3" copper domestic main to continue installation of 30" HDPE storm sewer main. Storm sewer main line one installed. Collar and invert ar schedule to be poured Monday 5/13/19.

Comments: