

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSITE20183577
Address: 2320 NE INDEPENDENCE AVE, LEES SUMMIT, MO 64064

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
DE - Storm - Pipe	John Jackson	Partial	Friday, May 10, 2019

Informational:

1

Contractor layed 18" HDPE pipe into newly installed Curb Inlet Str. 1-2 ,and approximately 97' of 30" HDPE to Junction Box Str. 1-3. Contractor continued installing 30" HDPE from Junction box approximately 40'. (Icon Construction is the contractor installing storm sewer main).

Comments: