

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRSUBD20184050  
Address:

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>DE - Sanitary Sewer - Vacuum</b>	John DiMauro	Passed	Wednesday, May 15, 2019

Informational:

1 Misc

On Site with the Redford crew to vacuum test the sanitary manholes for lines 3-A & 3-B

Line 3-A:

MH 3-A1 is 11'ft deep and held at 10 with no drop for 2min and 30 seconds. Test Passed.

MH 3-A2 is less than 10' ft deep and dropped from 10 to 9.5 in 2 minutes. Test Passed.

MH 3-A3 is less than 10'ft deep and dropped from 10 to 9.5 in 2 minutes. Test Passed.

Line 3-B:

MH 3-B2 is 10' ft deep and held at 10 with no drop in 2 minutes. Test Passed.

MH 3-B2 is 10'ft deep and held at 10 with no drop in 2 minutes. Test Passed.

MH 3-3b is less than 10'ft deep and held at 10 for 2 minutes. Test Passed.

MH 3-B4 is less than 10 ft deep and held at 10 for 2 minutes. Test Passed.

**Comments:**