

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20170396
Address: 3500 SW HOLLYWOOD DR, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Pool Steel/Bonding - Commercial	Mike Copeland	Failed	Thursday, May 16, 2019

Corrective Action Required:

1	Misc	POOL BONDING CONSISTS OF COPPER CONDUCTOR BONDED TO ALL METALLIC PARTS ASSOCIATED WITH THE POOL. BONDED TO THE REBAR AT 4 LOCATIONS WITHIN THE POOL LOCATIONS AND STUBBED OUT SO THAT YOU CAN BOND TO THE REBAR AND METAL PARTS FOR THE POOL DECK. IT WILL THEN NEED TO BE BONDED TO THE POOL EQUIPMENT. NO CONDUCTOR INSTALLED IN ORDER TO FORM AN EQUIPPOTENTIAL BONDING GRID.
---	------	--

Comments: