

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRRES20183842  
Address: 104 SW MEADOWBROOK DR, LEES SUMMIT, MO 64082

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Driveway Inspection</b>	Marquelle Williams	Passed	Monday, May 20, 2019

Corrective Action Required:

1	Misc	PRE POUR INSPECTION
---	------	---------------------

The forms are set but there is not a sufficient amount of aggregate. The contractor is going to make corrections and call back in for inspection.

Informational:

2	Misc
---	------

All forms are set and are within spec. 4 inches of clean gravel has been installed and gravel is compacted. Drive approach is within spec length and width.

Informational:

3	Misc
---	------

POST INSPECTION

Driveway meets all standards and spec.

**Comments:**