

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRCOM20191222  
Address: 410C SE 3RD ST, Unit:108, LEES SUMMIT, MO 64063

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>In-wall Inspection</b>	John Borns	Partial	Wednesday, May 22, 2019

Partial Correction:

1	Misc	AT SOUTH WING-WALL AT UNIT 107 STAPLE NMB CABLE WITHIN 8" OF ENTRY TO BOX. THEN OK TO COVER WALL CAVITIES.
---	------	--

Corrective Action Required:

2	Misc	TWO-GANG SWITCH BOX AT NORTH WING-WALL AT UNIT 107 IS SET MORE THAN 1/4" FROM FACE OF GWB. REQUIRES BOX EXTENSIONS TO CORRECT.
---	------	--

ALSO, (SAME LOCATION) EQUIPMENT GROUND CONDUCTORS MUST BE CONNECTED WITH CRIMP CONNECTORS OR WIRE NUTS -- NOT JUST TWISTED TOGETHER.

**Comments:**