CITY OF LEE'S SUMMIT Development Services Department 220 SE Green Street Lee's Summit, MO 64063 (816)969-1200

DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20183200

Address: 1706 NW OBRIEN RD, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection: Inspector: Outcome: Date:

Underslab Electrical Inspection - John Borns Not Ready Thursday, May 23,

Commercial 2019

Partial Correction:

1 Misc NO ISSUES FOUND ON UNDER-SLAB ELECTRICAL CONDUIT MATERIAL &

WORKMANSHIP. G.C. AND E.C. TO ENSURE LAYOUT IS CORRECT. OK TO COVER WHEN READY: ONE 3" + ONE 1" FROM MEP A143 TO NEAR NORTH WALL -- THEN WEST TO UNIT A128 ALONG WITH ONE 1" FROM E WALL OF A132 WEST

IN SAME TRENCH;

ONE UNIDENTIFIED 2" STUBBED ABOVE GRADE SOUTH OF A143.

Corrective Action Required:

2 Misc UNDER-SLAB CONDUIT AT WEST HALF OF BUILDING: NOT READY FOR

INSPECTION. EXPOSE ENTIRELY FOR INSPECTION.

Comments: