

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20191068
Address: 1041 NE SAM WALTON LN, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Final Mechanical Inspection - Commercial	John Borns	Failed	Thursday, May 23, 2019

Corrective Action Required:

1	Misc	PAINT NEW STEEL GAS PIPE PER IFGC 404.8
---	------	---

Corrective Action Required:

2	Misc	REMOVE ABANDONED ELECTRICAL WHIP AND PROPERLY SEAL PENETRATION OF ROOF
---	------	--

Corrective Action Required:

3	Misc	INSTALL MISSING SIDE PANEL AT NE CORNER
---	------	---

Corrective Action Required:

4	Misc	AFFIX PERMANENT LABEL ON RTU DESIGNATING UNIT SERVED
---	------	--

Comments: CALL FOR "FINAL MECHANICAL" RE-INSPECTION THE DAY BEFORE ARRIVAL OR BEFORE 7:00 (LEAVE MESSAGE INCLUDING PERMIT #) THE DAY OF. INSPECTION ACCESS TO BE PROVIDED BY CONTRACTOR.