

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20190276

Address: 2801 NE INDEPENDENCE AVE, LEES SUMMIT, MO 64064

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Underslab Electrical Inspection - Commercial	Khanh Nguyen	Partial	Friday, May 24, 2019

Corrective Action Required:

1	Misc	UNDERSLAB ELECTRICAL OK; HOWEVER THE GROUNDING CONNECTION TO UFER REBAR IS NON-COMPLIANT. FOOTING CONCRETE MUST BE REMOVED TO GET TO THE EMBEDDED FOOTING REBAR FOR GROUNDING. WILL CHECK LATER
---	------	---

Comments: