

Inspection Summary

Permit #: PRCOM20191085, Building Permit - Commercial
REECE NICHOLS 2
Address: 222 SW MAIN ST, LEES SUMMIT, MO 64063

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
Footing Inspection - Commercial	Mike Copeland	Partial	Friday, May 31, 2019
Partial Correction			
1	OK TO POUR WHEN READY SECTIONS OF CONCRETE GRADE BEAM + INTEGRAL COLUMN FOOTINGS AS FOLLOWS: 1/D.6 TO 1/E TO 3/E TO 3/C.3 WITH UFER GROUND JUMPER NEAR SW CORNER; FROM 3/C.3 TO 3/A.2; FROM 3/A.2 TO A/3 TO A/2.2;		
Partial Correction			
2	OK TO POUR WHEN READY ISOLATED FOOTINGS AT FOLLOWING LOCATIONS: B/2; C/2; FROM E LINE TO C LINE ON 1 LINE INCLUDING BUMP OUT		
Partial Correction			
3	FOOTING FOR ELEVATOR APPROVED TO POUR		
Miscellaneous Inspection	Joe Starlin	Partial	Friday, May 31, 2019
Informational			
1	Joe Starlin 05/31/2019 3:38 PM They removed the manhole on the north side and abandoned two sections of pipe by filling the pipes in with concrete. Soil test will done for compaction.		

Comments: