

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20184050
Address:

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
DE - Water Line - Construction Inspection	John DiMauro	Partial	Monday, June 03, 2019

Informational:

1 Misc

The Redford crew is on site working on the Public Water line 3-02B.

I inspected the install of the line segment from station 3+11.70 to the hydrant assembly at 1+46.50

KC testing is scheduled to be out upon completion of the water line install to test compaction of the road crossings.

I will return today for further inspections.

Comments: