

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSITE20174026
Address: 2801 NE INDEPENDENCE AVE, LEES SUMMIT, MO 64064

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
DE - Water Line - Construction Inspection	John Jackson	Partial	Tuesday, June 04, 2019

Informational:

1	Misc	Contractor (Rainbow Cons.) located 8" water main line to install 8" valve, 6" valve, & 6" fire line valve. LS Water Dept. tested valves to shut line down for valve assemble install 6/5/19.
---	------	--

Comments: