

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20172509
Address: 217 NW KESSLER DR, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Rated Assembly Inspection	Mark Harding	Partial	Tuesday, June 04, 2019

Corrective Action Required:

1	THE FOLLOWING AREAS ARE APPROVED	pre rock-tub showers dryer boxes furnace rooms. RC CHANNEL LIDS TOP FLOOR APPROVED -TOP FLOOR UNITS APPROVED -SOUTH STAIR TOWER
---	--	--

Corrective Action Required:

2	LOWER LEVEL	RC channel lower level approved
---	-------------	---------------------------------

Corrective Action Required:

3	FIRST FLOOR	RC LAUNDRY BOXES, TUBS AND SHOWERS APPROVED PRE ROCK
---	-------------	---

Corrective Action Required:

4	Misc	CORRIDOR AND SOUTH GARAGE NEEDS ALL CEILING PENETRATIONS SEALED FOR FLOOR CEILING ASSEMBLY AREAS UNDER DECKS NEED INSPECTED WHEN READY LOWER GARAGE AREAS (4)
---	------	--

Corrective Action Required:

5	SECOND FLOOR	OK UNITS
---	--------------	----------

Comments:

