

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRSUBD20184050  
Address:

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>DE - Water Line - Construction Inspection</b>	John DiMauro	Partial	Wednesday, June 05, 2019

Informational:

1 Misc

The Redford crew installed the continued the install for Public water lines 3-02A & 3-02B.

The crew installed the line from hydrant assembly at station 1+46.50 to 1+00 to complete line 3-02B.

The crew installed the line 3-02A from station 1+26.87 to approximately 2+00.

The crew plans to pour thrust blocks and thrust restraints at 4PM today and will leave them open for inspection tomorrow morning.

I verified that the valves and iron fittings are poly wrapped and that the install meets the City of Lee's Summit Standard Specs.

Informational:

2 Misc

The Redford crew installed the continued the install for Public water lines 3-02A & 3-02B.

The crew installed the line from hydrant assembly at station 1+46.50 to 1+00 to complete line 3-02B.

The crew installed the line 3-02A from station 1+26.87 to approximately 2+00.

The crew plans to pour thrust blocks and thrust restraints at 4PM today and will leave them open for inspection tomorrow morning.

I verified that the valves and iron fittings are poly wrapped and that the install meets the City of Lee's Summit Standard Specs.

Informational:

3 Misc

The Redford crew is continuing the install for the public water line 3-02A

The crew installed 8" C900 line from approximately 1+96.27 to 3+00 and installed hydrant assembly at station 2+69.27

Photos are attached.

I will return for further inspection this afternoon.

Informational:

4 Misc

Redford installed the 8" water main line 3-02A from station 2+00 to approximately 4+00

Thrust blocks and restraints were installed for lines 3-02A & 3-02B

The crew also started the 8" water main line 3-03A install from station 1+00 to approximately 3+00.

Photos are attached.

Informational:

5 Misc

The Redford crew was continuing the water line install. The crew is currently backfilling the trenches.

I will return this afternoon for further inspection.

**Comments:**