

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSITE20190984
Address: 2240 SE BLUE PKWY, LEES SUMMIT, MO 64063

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
DE - Sanitary Sewer Construction Inspection	Marquelle Williams	Partial	Wednesday, June 05, 2019

Informational:

1	Misc	Heartland Heavy Crew has starting installing Sanitary Sewer line. Crew started at SS-4 and are heading SE toward SS-3. SS line is being installed with the proper amount of clean gravel and with tracer wire.
---	------	--

Informational:

2	Misc	Heartland Heavy Crew was backfilling SS line SS-4 to SS-3. PSI Intertek was onsite shooting "blind" density compaction test. Density Technician from PSI was asked by Inspector to pick up a proctor in order to get a correct representation of soil being tested for compaction.
---	------	--

Comments: