

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRSITE20190984  
Address: 2240 SE BLUE PKWY, LEES SUMMIT, MO 64063

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>DE - Sanitary Sewer Construction Inspection</b>	Marquelle Williams	Partial	Wednesday, June 05, 2019

Informational:

1          Misc

Heartland Heavy Crew has starting installing Sanitary Sewer line. Crew started at SS-4 and are heading SE toward SS-3. SS line is being installed with the proper amount of clean gravel and with tracer wire.

Informational:

2          Misc

Heartland Heavy Crew was backfilling SS line SS-4 to SS-3. PSI Intertek was onsite shooting "blind" density compaction test. Density Technician from PSI was asked by Inspector to pick up a proctor in order to get a correct representation of soil being tested for compaction.

**Comments:**