

Inspection Summary

Permit #: PRSITE20174026, Development - Site

Lee's Summit Surgical Center

Address: 2801 NE INDEPENDENCE AVE, LEES SUMMIT, MO 64064

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
DE - Water Line - Fire Hydrant	John Jackson	Partial	Friday, June 07, 2019
Informational			
1	Contractor continued the installation of hydrant.		
DE - Water Line - Construction Inspection	John Jackson	Partial	Friday, June 07, 2019
Informational			
1	Rainbow Construction installed approximately 122' of 6" PVC and 117' of 4" PVC water pipe line. 6" line is the Fire Main and the 4" is the domestic service line.		
DE - Water Line - Thrust Restraint	John Jackson	Partial	Friday, June 07, 2019
Informational			
1	Thrust block were poured for the two 8"x6" tees and a straddle block on the 6" and 6" reduce 4" lines coming out of the DIP Tees. Thrust blocks were poured behind hydrant assembly.		

Comments: