

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRRES20183999  
Address: 101 SW MEADOWBROOK DR, LEES SUMMIT, MO 64082

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>DE - Sidewalk Inspection</b>	John DiMauro	Partial	Monday, June 10, 2019

Informational:  
1 Misc PRE POUR INSPECTION

The crew formed the sidewalk up but left the ADA section out for a later install. They will call back in the ADA at a later date.

Informational:  
2 Misc PRE POUR INSPECTION

Inspection for the curb replacement at the ADA ramp section. The crew removed the existing curb to make sufficient room for an ADA compliant ramp. The curb is formed and I verified that it meets the City of Lee's Summit's standard details.

Informational:  
3 Misc PRE POUR INSPECTION

The forms are set and there appears to be sufficient compacted aggregate for the ADA ramp section of the sidewalk.

**Comments:**