

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20190520
Address: 4729 NE GATEWAY DR, LEES SUMMIT, MO 64064

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
All Rough Inspection - Residential	Khanh Nguyen	Failed	Wednesday, June 12, 2019

Corrective Action Required:

1 Misc

FRAMING:

-Install point load stud support for offset header at laundry/bath wall

-Install security blocking for deck and basement exterior doors

**Install on the other side

-Support lvl at stair with hanger at header lvl connection

-Fb basement wall vertically at ten ft or less interval

MECHANICAL:

-Fasten fireplace to framing

Comments: