

# Inspection Summary

Permit #: PRSUBD20190968, Development - Subdivision  
Summit Orchard 2nd Plat  
Address: 701 NW WARD RD, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
DE - Water Line - Construction Inspection Informational	Joe Starlin	Partial	Thursday, June 13, 2019
1	6-11-19 2:30pm The crew have placed five sticks of waterline and tracer wire and covered with rock. There lead man Andrew has been informed to put tracer tape 18 to 24 inches below finished grade. 3:30pm They now have 7 sticks of waterline in.		
Informational			
2	6-12-19 11:30am approximately 130' of waterline has been laid with tracer wire. 3:24pm They have placed approximately 340 feet of line so far along with rock wire and tape. There is a storm moving in so they are shutting down for the day. They need to call for some locates to move forward.		

Comments: