

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRSUBD20182996  
Address: 1410 NE DOUGLAS ST, LEES SUMMIT, MO 64086

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>DE - Street - Proof Roll</b>	Joe Starlin	Passed	Thursday, June 13, 2019

Informational:

1 Misc

We did a proof roll on the sub grade. There are four spots that will need skimmed off and more rock added random density checks will be taken. All other areas are good for base rock.

Informational:

2 Misc

5-15-19 Proof roll was done again for sub grade due to weather. There are some areas that will need addressed along the west side of the road that runs north and south. There is also a area at the west side of the road that runs east and west that will need addressed. Corrections will be made by skimming sub grade and adding more rock.

Informational:

3 Misc

6-13-19 The proof roll passed on all roads. The turn lane on Douglas had one small soft spot that will need addressed and will be checked again tomorrow morning. There is no rain forecasted and they will be laying asphalt 6-14-19.

**Comments:**