

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRSITE20183167  
Address: 837 NW DONOVAN RD, LEES SUMMIT, MO 64086

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>DE - Stabilized Subgrade</b>	Steve Robbins	Partial	Friday, June 14, 2019

Informational:

1 Misc

6-14-19 8:20am Rain is moving in at 8:45am We proof rolled along the south side of the site. Half passed and half failed. We rolled at the SW corner of the site and had some failures. It will need another proof roll. When returned at 1:30 for a second proof roll the contractor was placing type 5 base on top[ of fail sub grade. I spoke with Dan Harper about this and he said to get it in writing that they made corrections and get load tickets. He also said moving forward any coverage on failed sub grade will be removed.

**Comments:**