

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSITE20183167
Address: 837 NW DONOVAN RD, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
DE - Stabilized Subgrade	Joe Starlin	Failed	Thursday, June 13, 2019

Informational:
1 Misc 6-12-19 8" of aggregate base has been put in, A third party inspector inspected the proof roll and will be sending me documentation showing it passed. 11:10am They are now laying base rock MO type 5 on the west side of the site.

Informational:
2 Misc 6-13-19 2:05pm 75 degrees full sun. We proof rolled the south west corner of the site and it failed pumping and rutting. See pics. Wes is the Forman on site for the base, he's demeanor is not the best and he removed and kicked his hard hat across the grade when I told him it was a fail.

Comments: