

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRSITE20183167  
Address: 837 NW DONOVAN RD, LEES SUMMIT, MO 64086

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>DE - Sanitary Sewer Construction Inspection</b>	Steve Robbins	Partial	Friday, June 14, 2019

Informational:		
1	Misc	Joe Starlin 02/21/2019 3:24 PM They have cored manhole 2-a on the north east side of the project to tie in the sanitary line.
Informational:		
2	Misc	3-2-19 7am The crew for Sapp are laying sanitary line starting at 2-B the air temp is at 24 degrees.
Informational:		
3	Misc	3-2-19 28 degrees. The crew placed approximately 210 feet of sanitary line and back filled with loader and sheep's foot. Storm boxes were also back filled.
Informational:		
4	Misc	4-26-19 The Sapp crew are digging out to place the last of the sanitary line along with the last manhole.
Informational:		
5	Misc	Joe Starlin 05/06/2019 7:10 AM The crew placed 51' of sanitary line to manhole 2-C. They ran the service line out of 2-C manhole to the building. The have done the encasement as well.
Informational:		
6	Misc	6-13-19 The Sapp crew are connecting sanitary line to building 4.
Informational:		
7	Misc	6-14-19 light rain building 4,5,1 are tied in. The crew are working on connecting building 2 now at 9:am. They have completed building 2

connection and poured concrete over the pipe. Concrete is over the pipe at building five as well.

**Comments:**