

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSITE20183167
Address: 837 NW DONOVAN RD, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
DE - Stabilized Subgrade	Joe Starlin	Passed	Tuesday, June 18, 2019

Informational:

1 Misc

6-14-19 8:20am Rain is moving in at 8:45am We proof rolled along the south side of the site. Half passed and half failed. We rolled at the SW corner of the site and had some failures. It will need another proof roll. When returned at 1:30 for a second proof roll the contractor was placing type 5 base on top[of fail sub grade. I spoke with Dan Harper about this and he said to get it in writing that they made corrections and get load tickets. He also said moving forward any coverage on failed sub grade will be removed.

Informational:

2 Misc

6-18-19 7:44am We are proof rolling the sub grade on the west side of the site in front of building two. 8:20am The proof roll passed with a few small areas needing corrections.

Comments: