

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRSUBD20190968  
Address: 701 NW WARD RD, LEES SUMMIT, MO 64086

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>DE - Water Line - Construction Inspection</b>	Joe Starlin	Partial	Tuesday, June 18, 2019

Informational: 1 Misc	6-13-19 9:00am They have placed 120' of waterline with rock and tracer wire. Tracer tape is going in with the back fill. They have stoped placing waterline until locates are made. A total of 240' of waterline was place with tracer wire and rock. Tracer tape and backfill followed.
Informational: 2 Misc	6-12-19 11:30am approximately 130' of waterline has been laid with tracer wire. 3:24pm They have placed approximately 340 feet of line so far along with rock wire and tape. There is a storm moving in so they are shutting down for the day. They need to call for some locates to move forward.
Informational: 3 Misc	6-11-19 2:30pm The crew have placed five sticks of waterline and tracer wire and covered with rock. There lead man Andrew has been informed to put tracer tape 18 to 24 inches below finished grade. 3:30pm They now have 7 sticks of waterline in.
Informational: 4 Misc	6-14-19 8:30am light rain The contractor has placed 40' of waterline so far. They have installed the valve and tee for the hydrant Sta. 4+71.09.
Informational: 5 Misc	6-17-19 12:50pm I talked with Andrew about the fire hydrants. They are currently putting the 45's on the line at the corner of Ward and Chipman.
Informational:	

6	Misc	6-18-19 They have installed approximately 132' of 8" c900. They installed 45 bend at station 2+51, 221/2 bend at station 2+20, 11 1/4 bend at station 2+17 and a 90 bend at station 1+28.19 to tie in the bore under the road.
---	------	--

**Comments:**