

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20191417
Address: 4716 NE GATEWAY DR, LEES SUMMIT, MO 64064

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
All Rough Inspection - Residential	Khanh Nguyen	Not Ready	Tuesday, June 18, 2019

Corrective Action Required:

1	Misc	**MUD SHALL BE CLEANED OFF THE STREET. RESTORE EROSION CONTROL TO FULL COMPLIANCE WHERE MUD FLOWED ONTO THE STREET. NO FURTHER INSPECTION UNTIL EROSION CONTROL IS IN COMPLIANCE **NOT-READY FEE ASSESSED -BASEMENT ALREADY INSULATED. ALL INSULATION SHALL BE REMOVED FOR INSPECTION -HAVE BASEMENT FINISH PLAN ON SITE FOR INSPECTION.
---	------	---

Comments: