

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20183913

Address: 1420 NE DOUGLAS ST, LEES SUMMIT, MO 640861430 NE DOUGLAS ST, LEES SUMMIT, MO
640861440 NE DOUGLAS ST, LEES SUMMIT, MO 640861410 NE DOUGLAS ST, LEES
SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
DE - Commercial Curb Inspection	Joe Starlin	Partial	Tuesday, June 18, 2019

Informational:

1 Misc

6-18-19 Freedom Concrete will be pouring the curb with machine and some hand work. I informed them that they will need to grout the backside of the curb if there is honeycomb and to use plenty of cure on both sides. First truck arrived at 9:40am. They completed the curb at 2:30pm. The backside of curb is grouted and cure was applied correctly.

Comments: