PLAN REVIEW CONDITIONS

June 18, 2019

RL PHILLIPS CONSTRUCTION INC 16109 KENTUCKY RD BELTON, MO 64012

Permit No: PRCOM20191552

Project Title: EDWARD JONES BRANCH OFFICE

Project Address: 500 SW MARKET ST, Unit:E, LEES SUMMIT, MO 64063

Parcel Number: 61410180600000000

Location: MARKET CENTER, LOT 1 LOT 1

Type of Work: CHANGE OF TENANT

Occupancy Group: BUSINESS

Description: TENANT FINISH FOR OFFICE SPACE

The following is a list of requirements from the City of Lee's Summit that have not been satisfactorily addressed in the plans and specifications. Please contact the appropriate department regarding clarification of comments.

Development Services Department (816) 969-1200 Fire Department (816) 969-1300

Building Plan Review Reviewed By: Joe Frogge Pending

Fire Plan Review Reviewed By: Michael Weissenbach Approved with Conditions

1. 2018 IFC 907.1.1- Construction documents. Construction documents for fire alarm systems shall be submitted for review and approval prior to system installation. Construction documents shall include, but not be limited to, all of the following: 1. A floor plan which indicates the use of all rooms. 2. Locations of alarm-initiating and notification appliances. 3. Alarm control and trouble signaling equipment. 4. Annunciation. 5. Power connection. 6. Battery calculations. 7. Conductor type and sizes. 8. Voltage drop calculations. 9. Manufacturers, model numbers and listing information for equipment, devices and materials. 10. Details of ceiling height and construction. 11. The interface of fire safety control functions. (Action Required)

Provide three sets of stamped shop drawings if any modifications are made.

2. 2018 IFC 403.11.1.5 - Tenant identification. Each occupied tenant space provided with a secondary exit to the exterior or exit corridor shall be provided with tenant identification by business name and/or address. Letters and numbers shall be posted on the corridor side of the door, be plainly legible and shall contrast with their background.

(Verified At Inspection)

3. 2018 IFC 901.2- Construction documents. The fire code official shall have the authority to require construction documents and calculations for all fire protection systems and to require permits be issued for the installation, rehabilitation or modification of any fire protection system. Construction documents for fire protection systems shall be submitted for review and approval prior to system installation. (Action Required)

Provide three sets of stamped shop drawings for any modifications.

4. 2018 IFC 901.5- Installation acceptance testing. Fire detection and alarm systems, fire-extinguishing systems, fire hydrant systems, fire standpipe systems, fire pump systems, private fire service mains and all other fire protection systems and appurtenances thereto shall be subject to acceptance tests as contained in the installation standards and as approved by the fire code official. The fire code official shall be notified before any required acceptance testing. The fire code official shall be notified 48 hours before any required acceptance test.

(Action Required)

Call (816)969-1300 if testing needs to be scheduled

5. 2018 IFC 906.5- Conspicuous location. Portable fire extinguishers shall be located in conspicuous locations where they will be readily accessible and immediately available for use. These locations shall be along normal paths of travel, unless the fire code official determines that the hazard posed indicates the need for placement away from normal paths of travel.

(Action Required)

Provide one 2A10BC extinguisher

6. 2018 IFC 1010.1.9 Door operations. Except as specifically permitted by this section, egress doors shall be readily openable from the egress side without the use of a key or special knowledge or effort.(Informational Purposes)

The approval of plans and specifications does not permit the violation of any section of the Building Codes or other City Ordinances or State Law.

The review conducted by the City of Lee's Summit Development Services Department shall not be construed as a structural review of the project.