

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRSUBD20190968  
Address: 701 NW WARD RD, LEES SUMMIT, MO 64086

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>DE - Sanitary Sewer Construction Inspection</b>	Joe Starlin	Partial	Wednesday, June 19, 2019

Informational:

1	Misc	6-19-19 9:45am The Sapp crew are getting ready to start the A line for sanitary. They have cored the holes in the existing manhole.
---	------	---

Informational:

2	Misc	6-19-19 9:45am The Sapp crew are getting ready to start the A line for sanitary. They have cored the holes in the existing manhole.
---	------	---

Informational:

3	Misc	6-19-19 9:45am The Sapp crew are getting ready to start the A line for sanitary. They have cored the holes in the existing manhole.
---	------	---

Informational:

4	Misc	6-19-19 3:00pm They have laid approximately 126' of sanitary line with one wye.
---	------	---

**Comments:**