

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRSUBD20190968  
Address: 701 NW WARD RD, LEES SUMMIT, MO 64086

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>DE - Sanitary Sewer Construction Inspection</b>	Joe Starlin	Partial	Saturday, June 22, 2019

Informational:

1	Misc	10:50am They have placed approximately 56' of sanitary line today with one wye. The grade has a lot of rock so it has slowed them down. I have pics of joints and wye. They placed approximately 79' of sanitary line and manhole A-1.
---	------	--

Informational:

2	Misc	6-22-19 They have placed approximately 40' of sanitary line from manhole A-1. They repaired fence that was down due to weather. 8:30am they are calling it a day. To wet for them to work.
---	------	--

**Comments:**